Completion Report

Wok	Development of Parks and Construction of watchmen room at Bagalagunte 12th cross, Nagalakshmi temple park in Dasarahalli Zone
ned Estimate No.& Date	CE/DR/TS/18/2022-23 Date. 10/10/2022
f Acount which is Chargeable	P-3588
iment Order No. & Date	EE/DZ/PD/WO/01/22-23, Dt.10.05.2022
e of Contractor	D Anand Naidu
Stipulated for Completion of work	180 days.
y in execulation of work	-
surement recorded in MB	4106
ge No	410544 to 410554
eck Measurment of the Asst ~~Work Commencement Date~~ Actual Date of Completion:	10/5/2022 21/01/2023
e. Eng./ Exe.Eng. On Due Date of Completion:	9/11/2022 Putta Hanumantharaju
ame of the Office / Official	Asst.Executive Enginner
charge of the work	T.Dasarahalli Sub Division
)Assistant Engineer	Venkateshappa
) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
150 Lakhs	Rs. 1265967 = ₹	-	Rs 23,40933 = ₹ 27,6039

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
PROJECT DIVISION

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned with CamScanner